

MINUTES OF DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING OF SOUTH SALMARA MANKACHAR DISTRICT FOR THE MONTH OF JANUARY, 2024

I/158845/2024

Subject	Minutes of the District Development Committee meeting for the month of January, 2024
Date & Time	29 th January, 2024 at 11:00 AM
Venue	Training Centre of Handloom & Textile Office, SSM
Members Present	Annexure-1

The meeting was presided over by **Shri Rahul Kumar Gupta, IAS, District Commissioner**, South Salmara Mankachar District.

At the outset, the Chairman welcomed all the members present in the meeting and explained briefly about the agenda of the meeting.

Thereafter, the Assistant Commissioner briefed the minutes of the previous DDC meeting. The Chairman went through the action taken by each department on the minutes of the previous District Development Committee (DDC) meeting held on 19/12/2023.

After threadbare discussion, the following decisions and resolutions were taken and concerned officers were affixed the responsibilities for the action taken.

Category-A: DEPARTMENT SPECIFIC

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues discussed/Decisions taken	Action to be taken by
1	ECONOMIC DEVELOPMENT	P&RD	Panchayat Development Index(PDI)	The Chair instructed Development branch to collect the list of officials from line department in connection with PDI and submit accordingly to ZP, SSM. In this regard, responsibility is entrusted upon Shri Bhupen Das and he will liaise with line departments.	Shri Bhupen Das
Daily Monitoring Sheet			The Chair instructed Development branch, DC office to prepare a Daily Monitoring sheet including daily target in tabular format for the schemes namely— JJM, PMAY-G, Soak Pit, Amrit Sarovar fencing, 15 th Finance etc.	Development branch, DC office	
Increase the material ratio			The Chair instructed CEO, ZP, SSM to increase the material ratio in connection with MGNREGA.	CEO, ZP, SSM	
Status of Amrit Sarovar.			CEO, ZP, SSM informed the house about the excavation status, fencing and plantation works approved/completed, work shed works approved/completed for Amrit Sarovar. The Chair instructed COs, Mankachar/South Salmara Rev. circle to visit Amrit Sarovars.	COs, Mankachar/ South Salmara	

TND/262/2023-T&D-SSM

I/158845/2024

			Solid Waste Management (SWM) under 15 th F.C.	Regarding the SWM, the Chair instructed ADC (Dev), SSM to issue a letter to ADC (Rev.), SSM for identifying khas land for waste to be disposed.	ADC(Dev.)
				Regarding the distribution of tri-cycles by PHE department, the Chair instructed ADC (PHE), SSM to take up the matter with Technical Officer, PHE (SBM) submit GP wise list of beneficiaries who have received tri-cycles & report about the remaining beneficiaries to be distributed, if any.	ADC(PHE),SSM& Technical Officer, PHE(SBM)
				The Chair instructed development branch, DC office to submit the follow up report of action points to DC, SSM in the middle of the month.	Development branch,DC office
2	INFRASTRUCTURE	PWD(Roads)	MMPPNA & MMPNA	AEE, PWD (Roads), SSM informed the house that construction of 9 (Nine) Nos. of roads is going on under MMPPNA & construction of 11 (Eleven) Nos. of work is going on under MMPNA.	
			RIDF-XXVIII	AEE, PWD(R), SSM informed the house that 15% work has been completed against the work “Upgradation of Gazarikandi to Pipulbari Road under MMUPPNA for the year 2022-23” under RIDF-XXVIII. He also raised the issue of non-shifting of electric pole by APDCL. The Chair instructed AEE, PWD(R), SSM & SDE, APDCL, SSM to communicate the matter and solve the issue at an earliest.	EE,PWD(R),SSM & SDE, APDCL, SSM
			RIDF-XXVIII	AEE, PWD(R), SSM informed the house that 35% physical progress has been achieved against the work “Improvement and strengthening of road cum embankment from Pipulbari to Diara on R/B of river Kaloo under RIDF-XVIII of NABARD”. He also informed the house that approval against working estimate has not been received from Chief Engineer Office, Guwahati. The Chair instructed to take up the matter at an earliest.	EE, PWD(R), SSM
			BADP	AEE, PWD(R), SSM informed the house that 100% physical progress has been achieved against the work “Construction of CC block road from Barmatia to Dubajani under BADP”.	

3	INFRASTRUCTURE	PHED	FHTC status	EE, PHED, SSM informed the house that 80.92% coverage of FHTC has been achieved by SSM district under JJM (FHTC status) against state average of 71.47%.	
			Handed over of completion schemes to PRIs	EE, PHED, SSM informed the house that out of 87 nos. of completed schemes as per field, all schemes have been handed over to PRIs.	
			Formation of WUCs against schemes /bank account opening of WUCs	EE, PHED, SSM informed the house that against total no. of 285 schemes, 280 WUCs have been formed by NGOs and out of 280 WUCs; bank a/c opening has been completed against 255 WUCs.	
			Jalshala planned & Availability of running water supply	EE, PHED, SSM informed the house that out of 10 Jalshala planned, 6 Nos. of Jalshala has been conducted. He also informed the house that 100% progress of running water facility made available in School & AWCs has been achieved.	
			Declaration & certification of HGJ villages	EE, PHED, SSM informed the house that out of 16 nos of reported HGJ villages, all 16 villages have been certified as HGJ villages.	
			Physical progress of IHHL & Community Soak Pit	EE, PHED, SSM informed the house that 98.65% physical progress has been achieved under IHHL & 100% physical progress has been achieved under Community Soak Pit in connection with SBM (G) in respect of SSM district.	
				The Chair instructed EE, PHED, SSM to monitor the works of Technical Officer under SBM.	EE,PHED,SSM
			Inspection of MCFs	CEO,ZP,SSM asked EE,PHED,SSM to instruct engineers pertaining to their department to inspect the MCF diligently as MCF is a convergence scheme (70% fund from PHE & 30% fund from P&RD), which is jointly verified through the PHE & P&RD engineers.	EE,PHED,SSM

4	SOCIAL	Health & Family Welfare	BPHU	ACM&HO, SSM informed the house that 60% physical progress has been achieved against the work "Construction of Block Public Health Unit (BPHU) at Gazarikandi BPHC under 15 th FC. The Chair asked the component part of the BPHU. ACM&HO, SSM informed the house that ground floor will be designed for Laboratory and 1 st floor will be designed for seating arrangement purpose. The Chair instructed Assistant Commissioner, SSM to visit the block.	Indrajit Das,ACS, Assistant Commissioner, SSM
			Health Sub-Centre under PM ABHIM	Engineer, Health, SSM informed the house that out of 19 new health SC building, 9(Nine) nos. has already been started.2 (Two) could be started after demarcation of sites. For remaining 8 (Eight) nos. , work order has yet to be issued by NHM Head Office.	
			do	Regarding the site preparation at SC Dharakoba under PM ABHIM project, Engineer, Health, SSM informed the house that electric line need to be shift to start the work. The Chair instructed Engineer, Health, SSM to communicate formally with SDE, APDCL, SSM.	Engineer, Health, SSM & SDE, APDCL, SSM
			do	Regarding the site demarcation at Jordanga SC & Jhalorchar SC under PM ABHIM project, Engineer, Health, SSM informed the house that land has been issued by CO, Mankachar but site demarcation has yet to be done. The Chair instructed ADC (Health), SSM to take up the matter with CO, Mankachar.	ADC(Health),SSM CO, Mankachar
			Geo-tagged photographs of construction works	The Chair instructed Engineer, Health, SSM to submit geo-tagged photographs of ongoing construction works in presence of labour mentioning the starting date.	Engineer, Health, SSM
				The Chair instructed Assistant Commissioner, SSM to visit all Sub-Centres under PM ABHIM project.	Indrajit Das,ACS Assistant Commissioner, SSM
			6 bedded wards under Emergency Covid Response Plan-II	ACM&HO, SSM informed the house that out of 11(Eleven) Nos of sanctioned 6 bedded wards under Emergency Covid Response Plan-II, construction works of 7 Nos of ward have been started. He also informed the house that construction work at Molakhowa SC has been stopped by Local NGO due to claiming as owner of the plot. The Chair instructed ADC (Health), SSM to take up the matter and consult with GP President, Molakhowa.	ADC(health),SSM

TND/262/2023-T&D-SSM

I/158845/2024

			RKS meeting	The Chair instructed ACM&HO, SSM to conduct monthly RKS meeting.	ACM&HO, SSM
5	INFRASTRUCTURE	PWD(Building)	Construction work of KGBV under Samagra Siksha Assam at Janata HS School	AEE, PWD (B), SSM appraised the house that 76.25% physical progress has been achieved in respect of Construction work of KGBV under Samagra Siksha Assam at Janata HS School . He also informed that the Contractor has stopped the work due to non-payment of bill. He also informed the house that 2(Two) times letter has been issued to the contractor and the contractor will start the work within 1 week from this meeting.	
Construction of Assam type BDO office building with quarter under SOPD			AEE, PWD (B), SSM informed the house that 2 times notice have been issued to the contractor for completing the work. The Chair instructed AEE, PWD (B), SSM to expedite the process.	AEE, PWD (B), SSM	
Construction of DTO office building			AEE, PWD (B), SSM informed the house that 67% physical progress has been achieved against this scheme. He also informed the house that notice has been served to the contractor to complete the work. The Chair instructed AEE, PWD (B), SSM to expedite the process.	AEE, PWD (B), SSM	
Construction of ZP office building			AEE, PWD (B), SSM informed the house that 40% physical progress has been achieved against this scheme. He also informed the house that several notice have been served to the contractor to speed up the work. The Chair instructed AEE, PWD (B), SSM to start the work by 31 st January, 2024.	AEE, PWD (B), SSM	
Construction of RCC School with 5 nos ACR, 1 no Library, 1 no Art/craft room, boys toilet in Public High School, South Salmara			CO, South Salmara informed the house that land has been issued on 30 th August, 2022. AEE, PWD (B), SSM informed the house that there is no provision about earth filling in model estimate. The Chair instructed AEE, PWD (B), SSM to initiate the work at alternate site identified by CO, South Salmara.	AEE, PWD (B), SSM	

TND/262/2023-T&D-SSM

I/158845/2024

6	ECONOMIC DEVELOPMENT	Agriculture	Status of PMFBY	DAO, SSM informed the house about the status of PMFBY, Rabi 2023 for the notified crops of Summer paddy, potato, rape & mustard, maize.	
				The Chair also informed the house that out of 10,000 target under PMFBY (Rabi, 2023-24), 5004 has been achieved as on 12 th January, 2024. He also informed the house that the cut-off date for saturation is 15 th February, 2024.	
			Engagement of DEO	DAO, SSM informed the house that 2 (Two) DEOs have been engaged for complete the saturation process of PM-KISAN within stipulated time.	
7	INFRASTRUCTURE	Water Resource	Schemes for pro-siltation measures(2023-24)	EE, WRD, SSM informed the house about the physical progress of 3(Three) Nos. of schemes for pro-siltation measures that have been sanctioned at Berabhanga (physical progress 52%), Newajespur (physical progress 49%), Kokradonga (physical progress 41%) under Water Resource department. He also informed the house that all the works will be completed by February, 2024.The Chair instructed EE, WRD, SSM to expedite the works.	EE,WRD,SSM
				The Chair instructed ADC (Rev.), SSM to visit the sites of porcupines being laid at the embankments.	
8	ECONOMIC DEVELOPMENT	Fishery	Fin Fish Hatchery & Mini Feed Mill under PMMSY	The Chair instructed DFDO,SSM to complete the Fin Fish hatchery at Pipulbari Pt-IV & Mini Feed Mill at Kukurmara under PMMSY(2023-24) within February, 2024	DFDO,SSM

9	ECONOMIC DEVELOPMENT	Skill Development	JJM RPL training	DPM, Skill Development, SSM informed the house that JJM RPL training of 30 Candidates have been successfully completed.	
			5 job roles under PSDTP	DPM, Skill Development, SSM informed the house that 5 (Five) nos. of job roles have been identified under PSDTP scheme namely- Vermicompost producer, Assistant Electrician, Multi-Skill Technician(Electrical), Electric Vehicle Service Technician, Bridal, Fashion & Portfolio make-up artist.	
				DPM, Skill Development, SSM also informed that total 125 nos trainee have been enrolled for training programme for 5 job roles under PSDTP.(25 trainee for each job role)	
			Figure out short term courses for dropout girls for livelihood generation	The Chair instructed DPM, Skill Development, SSM to coordinate with DSWO, SSM to figure out short term courses to be provided to dropout girls and it will be implemented by 10 th February, 2024. The Chair also instructed DPM, Skill Development, SSM that the courses which are going to be provided should be feasible, implementable & cost effective.	DPM, Skill Development, SSM
				The Chair instructed DPM, Skill Development, SSM to communicate with the in-charge of PMKK and to ensure his /her presence in the next DDC meeting.	DPM, Skill Development, SSM
10	ECONOMIC DEVELOPMENT	DICC	Registration under PM VISWAKARMA	Superintendent of Industries, SSM informed the house that 8794 registration have been achieved under PM VISWAKARMA. The Chair instructed Superintendent of Industries, SSM to increase the enrollment in registration process and also instructed to conduct an awareness programme with SDO (Sadar), SSM as nodal officer.	Superintendent of Industries, SSM
				The Chair instructed Superintendent of Industries, SSM to submit area wise enrollment report under PM VISWAKARMA.The Chair also instructed Superintendent of Industries, SSM to engage ASRLM cadre in the registration process.	Superintendent of Industries, SSM

TND/262/2023-T&D-SSM

I/158845/2024

11	SOCIAL	FCS&CA	NFSA-13	ADS, FCS&CA, SSM informed the house that total 80842 populations have been approved against 75000 targets under NFSA-13 in respect of SSM district.	
			e-POS	ADS also informed the house that 430 nos e-POS have been installed in South Salmara Mankachar district.	
12	INFRASTRUCTURE	APDCL	New sub-stations under AIIB scheme	SDE, APDCL, SSM informed the house that 2(Two) new sub-stations have been installed in Sadullabari & Rajabala under AIIB scheme for SSM district.	
				The Chair instructed CO, South Salmara to visit the Rajabala (Bhalukkandi) sub-station.	CO, South Salmara
				The Chair instructed SDE, APDCL to submit a report for 1 week to DC, SSM regarding area wise distribution of electricity & upload in HOD's WhatsApp group and report to DC.	SDE,APDCL
13	SOCIAL	W&CD	Model AWCs	DSWO, SSM informed the house that 4(Four) nos of Model AWCs have been completed and 16(Sixteen) nos of AWCs are under process under RIDF-1.RIDF-2, SOPD, NDA scheme.	
			SAM / MAM children	DSWO, SSM also informed the house that 227 & 1184 nos of SAM & MAM children have been rehabilitated in SSM district.	
			Child marriage	DSWO,SSM also informed the house that nil cases of Child marriage have been reported from Gaon Panchayat and ICDS Project from April 2023 to Nov, 2023	
14	FINANCE PLANNING	T&D	Developmental activities under various schemes	ADC (Dev), SSM appraised the house about the status of various developmental activities under MPLADS, MLAADS, AAGY, Axom Darshan etc.	
				The Chair instructed ADC (Dev), SSM to depute magistrates to model villages for inspecting the works that have been completed under AAGY (2018-19).	ADC(Dev),SSM

TND/262/2023-T&D-SSM

I/158845/2024

15	ECONOMIC DEVELOPMENT	Animal Husbandry and Veterinary	Rural Backyard Sheep/Goat scheme	DVO, SSM informed the house that 100% physical progress has been achieved under Rural Backyard Sheep/Goat scheme (Ph-I) under NLM.	
			LHDCP	DVO, SSM informed the house that 96% & 62% physical progress have been achieved against FMD & Brucellosis under LHDCP.	
			vaccination & AI	Regarding vaccination & AI, DVO, SSM informed the house that 47% physical progress has been achieved against general vaccination & 74.5% physical progress has been achieved against Rashtriya Gokul Mission (AI).	
16	SOCIAL	Sports & Youth Welfare	CMSGUY	DSO, SSM informed the house that out of 6(Six) playgrounds under CMSGUY, total 4(Four) nos have already been completed. He also informed the house that Janata HS school field, Kharuabandha & Janapriya HS School field; Salkata will be completed by 10 th February, 2024 & 15 th February, 2024 respectively. The Chair instructed DSO, SSM to ensure the timely completion of the works.	DSO,SSM
17	ECONOMIC DEVELOPMENT	ASRLM	Household mobilized under DAY-NRLM	DPM, ASRLM, SSM informed the house that total 69027 nos of household have been mobilized against the target of 83313 under DAY-NRLM.The Chair instructed DPM,ASRLM,SSM to expedite the work.	
			SHGs	DPM, ASRLM, SSM informed the house that total 6152 nos of SHGs have been achieved under DAY-NRLM.	
18	ECONOMIC DEVELOPMENT	Employment Exchange	Registration of job seekers	Asstt. Employment Officer, SSM informed the house that total 17876 nos of jobseekers have been registered as on 20/1/2024.	
			Mission Mode Project	Asstt. Employment Officer, SSM informed the house that Employment Exchange Hatsingimari has been implementing a Mission Mode Project for interlinking of Employment Exchanges under National Career Service Project.	
19	INFRASTRUCTURE	Irrigation	FIS under AIBP	AEE (Irrigation), SSM informed the house that 95% & 46% physical progress have been achieved against Kaloo FIS and Jhanjhani FIS under AIBP 2008-09.	

TND/262/2023-T&D-SSM

I/158845/2024

20	SOCIAL	Education	ACR under RIDF	DPO (SSA), SSM informed the house that out of 175 physical targets against ACR under RIDF scheme for the year 2023-24, 115 nos unit have been completed and the remaining 60 units will be completed by 15 th February, 2024.	
			PM SHRI scheme	DPO (SSA), SSM informed the house that 55% physical progress has been achieved at Janata HS School, 50% physical progress has been achieved at AA Latif Girls Institution & 60% physical progress at Sarkaregram MEM under PM SHRI scheme The Chair instructed DPO (SSA), SSM to ensure timely completion of the scheme.	DPO (SSA), SSM
			Approach roads	The Chair instructed ADC (Education), SSM to submit the list of schools where approach roads are needed to be improved and submit the list accordingly to CEO, ZP, SSM.	ADC(Education), SSM
21	ECONOMIC DEVELOPMENT	Soil Conservation	Proposal for new schemes	SCD(Sr), Soil Conservation, SSM informed the house that 2 nos of schemes have been proposed under RIDF & 3 nos of schemes have been proposed under SOPD-G during the year 2023-24. He also informed the house that proposal sent to Director of soil conservation, Govt. of Assam but has not been sanctioned yet. The Chair instructed SCD (Sr), SC, SSM to follow up the matter.	SCD(Sr), Soil Conservation, SSM

In concluding the meeting, the Chairman requested

1. To execute the works in a speedy manner.
2. Increase the personal involvement in monitoring the execution.
3. Submit the action taken report, PPT, Annexure-(A, B, C, D) 2(two) days prior to the next DDC meeting.

The meeting ended with a vote of thanks from the Chair.

Signed by
Rahul Kumar Gupta
 Date: 02-02-2024 13:13:27
 District Commissioner
 South Salmara Mankachar
 Hatsingimari

Memo No. HDD-33/DDC/Meeting/2020/1/(A) Dated- Hatsingimari 30th Jan 2024

Copy to :-

1. The Secretary, Co-ordination of Chief Secretary, Assam for kind appraisal of Chief Secretary.
2. The Secretary to the Govt. of Assam, Transformation & Development Department, Dispur, Ghy-06 for favour of kind information.
3. All Addl. District Commissioners, South Salmara Mankachar district for information & necessary action.

TND/262/2023-T&D-SSM

4. All Assistant Commissioners, South Salmara Mankachar district for information & necessary action.
5. All HODs, South Salmara Mankachar district for information & necessary action.
6. The District Informatics Officer (DIO), NIC, South Salmara Mankachar. He is requested to upload the minutes in the district website.
7. Office copy.

E-signed
District Commissioner
South Salmara Mankachar
Hatsingimari

I/158845/2024

2	Animal Husbandry & Veterinary	Individual Fodder Cultivation		CSS					720000	80000	0	80000	800000	0	0	0	0	0	0	Under NLM	
		Demonstrative Moringa Cultivation		CSS					27000	3000	0	3000	30000	0	0	0	0	0	0	0	Under NLM
		Workshop on Fodder development		CSS					136363	15152	136363	15152	151515	0	0	0	0	0	0	0	Under NLM
		Rural Backyard Sheep/Goat Scheme		CSS					564300	31350	564300	31350	0	0	0	0	0	0	0	0	Under NLM
		LHDCP	Central code 4123 State Code AS-245	CS					156056	0	156056	0	156056	94476	0	94476	0	0	61580	Under LH & DCP	
3	Handloom & Textile	NIL	NIL																		
4	Health	NHM		CS				80L	0	80L	0	80L	76.30L	0	NIL	FMR/UC Received from Block	NIL	NIL			
5	Irrigation	Kaloo FIS under AIBP 2008-09										176.41 L	2529.54 Lakh (94%)	284.05 Lakh (95%)		Yes				Headwork & Appurtenant Works are almost completed. Physical progress 95%. Ongoing works stopped due to LA problem. LA estimate has been submitted from District Commissioner to Commissioner and Secretary to the Govt of Assam, Irrigation Department. Phase-II proposal for construction of Protection Work and Canal System has been submitted under SOPD, 2022-23. Necessary approval is awaited.	

Annexure- B

B. Schemes for which no funds are received by the District/ Council:

S. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	AGRICULTURE	RKVY		A/C No-110008225596 IFSC-CNRB0004872 CANARA BANK, DHUBRI
		NFSM		A/C No-40780100010865 IFSC-BARBOKOKRAJ Bank of Baroda, Kokrajhar
		HMNEH		A/C No-918010035200504 IFSC-UTIB0003782 AXIS BANK, HATSINGIMARI
		SOIL HEALTH CARD		A/C No-1513104000080936 IFSC-IBKL0001513 IDBI Bank, Dhubri
2	Animal Husbandry & Veterinary	Distribution of Maize Seed among 150 nos of selected beneficiaries	No fund is allotted	Supplied kinds only
		Artificial Insemination by Frozen Semen Straw	No fund is allotted	Supplied kinds only
3	Co-operative societies	NIL	NIL	NIL
4	Fishery	NA	NA	
5	Handloom & Textile	NIL	NIL	NIL
6	Health	NIL	NIL	NIL
7	Irrigation Department	Kaloo FIS under AIBP 2008-09	Demand proposal has been submitted.	
		Jhanjhani FIS under AIBP 2008-09	Demand proposal has been submitted.	
8	Power/ APDCL	New sub Station under AIB scheme for SS-Mankachar District (a) Sadulla Bari, (b) Rajabala Bhalukkandi		
9	PHE	NIL	NIL	NIL
10	Sports & Youth Welfare	NIL	NIL	NIL

Sl.No.	Admin. Deptt.	Name of Scheme	Number of Works Sanctioned in the current Year	Progres of Current Year work / Services Categorise number of works based on the stage of physical progress						
				100.00%	75-99%	50-74%	25-49%	1-25%	Not started	
1	Agriculture	NIL	NIL							
2	Animal Husbandry & Veterinary	Rural Backyard Sheep/Goat Scheme	20 Nos of SHGs			yes				
		Training under NLM; Funding Pattern- 90:10	10 Nos of training	yes						
		Individual Fodder Cultivation- 90:10	200 Nos of beneficiaries						yes	
		Demonstrative Moringa Cultivation-90:10	1 Unit						yes	
		Workshop on Fodder development- 90:10	2 Units of 50 Nos of beneficiaries	yes						
3	Handloom & Textile	NIL	NIL							
4	Fishery(Current Year 2022-23)	PMMSY								
		Fin Fish Hatchery	2 Nos		1 No			1 No		
		New Rearing Pond	6.30 ha	3.75 ha	0.65 ha	0.70 ha	0.75 ha	NIL	0.45 ha	
		New Pond Construction	9.25 ha	6.00 ha	1.00 ha	1.25 ha	0.25 ha	NIL	0.75 ha	
		Inputs for fish farming	9.25 ha						9.25 ha	
		Inputs for IFS under NEH	4.50 ha						4.50 ha	
		Backyard Ornamental Unit	1 No		1 No					
		PEN Culture	31 ha	19.00 ha	5.00 ha	2.00 ha	2.00 ha		3.00 ha	
		Mini Feed Mill (2 ton per day)	1 No			1 No				
		Boat & Net	2 Nos	2 Nos						
Livelihood Support to Fishers	300 Nos	252 Nos					48 Nos			
5	Fishery(2023-24)	PMMSY								DLC completed and it is under process
		Fin Fish Hatchery	3 Nos							
		New Rearing Pond	10.00 ha							
		New Pond Construction	11.50 ha							
		Inputs for fish farming	11.50 ha							
		Inputs for IFS under NEH	NIL							
		Backyard Ornamental Unit	NIL							
		PEN Culture	20 ha							
		Mini Feed Mill (2 ton per day)	2 Nos							
Boat & Net	4 Nos									

6	Soil Conservation	NIL	NIL							
7	Sports & Youth Welfare	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL
8	Agriculture Engineering	SPV UNDER RIDF-XXIX	79	NA	NA	NA	NA	NA	NA	Receiving Applications
9	PWD(Building)	NIL	NIL							
10	Irrigation	NIL	NIL							
11	Co-operative Societies	NIL	NIL							
12	PHED	NA	NIL							

Physical Progress of Works under different Scheme/Programmes/Projects across Departments- of previous Year

S.No.	Admin. Deptt.	Name of Scheme	Total Number of Works pending as on the last date of previous Financial Year	Number of Years delayed for completion as on the last date of last Financial Year Categorise works based on the delay in completion.				Total	Progress of Pending works of previous Years pending as on the last date of last Financial Year-Categorise works based on the stage of physical progress					Not started
				Less than 1 Yr	>=1 to <3 Yrs	>=3 to <5Yrs	>=5		100.00%	75-99%	50-74%	25-49%	1-25%	
1	Agriculture	NIL	NIL											
2	Animal Husbandry & Veterinary	Rural Backward Sheep/Goat Scheme	0	Yes										
		Training under NLM; Funding Pattern- 90:10	0	Yes										
		Individual Fodder Cultivation- 90:10	0	Yes										
		Demonstrative Moringa Cultivation-90:10	0	Yes										
		Workshop on Fodder development- 90:10	0	Yes										
		Rural Backward Sheep/Goat Scheme	0	Yes										
		Construction of RCC 2 (Two) Storied DTO Office Building in the District of South Salmara Mankachar for the year 2018-2019			2 Years, 9 Months		2 Years, 9 Months			65%				
		Construction of Zillaparishad Building at Hatsingimari in the District of South Salmara Mankachar for the year 2019-2020.			1 Year, 10 Months		1 Year, 10 Months			40%				
		Construction of Model Degree College at Tumni under South Salmara Mankachar District for the year 2019-20								32%			Work Stopped by the Hon'ble Gauhati High Court	
		Construction of Kasturba Gandhi Balika Vidyalaya (Type IV) under Samarga Shiksha Assam at Hamidabad Higher Secondary School campus under South Salmara Block in Dhubri District			2 Years								Land allotment not yet final	

