

**MINUTES OF DISTRICT DEVELOPMENT COMMITTEE (DDC) MEETING OF SOUTH SALMARA MANKACHAR DISTRICT FOR THE MONTH OF MAY & JUNE, 2025**

Subject	Minutes of the District Development Committee meeting for the month of May & June, 2025
Date & Time	10 <sup>th</sup> June, 2025 at 11:30 AM
Venue	Conference Hall, O/o the District Commissioner, South Salmara Mankachar.
Members Present	Annexure-1

The meeting was presided over by Shri Rahul Kumar Gupta, IAS, District Commissioner, South Salmara Mankachar.

At the outset, the Chairman welcomed all the members present in the meeting and explained briefly about the agenda of the meeting.

Thereafter, the Addl. District Commissioner (Dev) briefed the minutes of the previous DDC meeting. The Chairman went through the action taken by each department on the minutes of the previous District Development Committee (DDC) meeting held on 29/03/2025.

After threadbare discussion, the following decisions and resolutions were taken and concerned officers were affixed the responsibilities for the action taken.

Sl. No.	Sector	Administrative Department	Scheme/Project /Programme	Issues discussed/Decisions taken	Action to be taken by
1	SOCIAL	Health & Family Welfare	PM-ABHIM	<p>JDHS, SSM informed the house that out of 19 sub-centres under PM-ABHIM,</p> <ul style="list-style-type: none"> <li>• 3 nos. of sub-centre has already been completed.</li> <li>• 13 nos. of sub-centres are going on.</li> <li>• 3 nos. of SCs have land issue, land yet to be demarcated at Jhordanga, Katdanga &amp; Kuchnimara.</li> </ul>	JDHS, SSM
			New 6-bedded ward under ECRP-II	Regarding the six-bedded works, the chair instructed JDHS, SSM to prepare a new report highlighting physical progress since last DDC meeting.	JDHS, SSM

2	INFRASTRUCTURE	PWD(B)	Establishment of Model Degree College at Tumni	AEE, PWD (B), SSM informed the house that the balance work estimate has been submitted for issuance of a new work order, and the proposal is currently at the tendering stage in the office of the Chief Engineer, Guwahati.	
			Strengthening of existing Schools (IX-X)	AEE, PWD (B), SSM informed the house that 27% physical progress has been achieved against this scheme. He also informed the house that the work will resume on 20 <sup>th</sup> June, 2025  The chair instructed AEE, PWD (B), SSM to conduct a meeting with all contractors against these pending works.	AEE, PWD (B), SSM
			Construction of Indo-Bangla Border Gate in SSM	AEE, PWD (B), SSM informed the house that 38% physical progress has been achieved against the work. He also informed the house that the work will resume on 13 <sup>th</sup> June, 2025	
			Construction of ZP office building at Hatsingimari	AEE, PWD (B), SSM informed the house that slab casting work against construction of Zilla Parishad Office building will be started on 12 <sup>th</sup> June, 2025.	
			Infrastructure development for S Ali Higher Secondary School, Sukchar under RIDF XXXIX for the year 2023-24	AEE, PWD (B), SSM informed the house that 24% physical progress has been achieved against this scheme. He also informed the house that the work will resume on 11 <sup>th</sup> June, 2025.	

3	INFRASTRUCTURE	PWD(R)	MMPNA	AEE, PWD (R), SSM informed the house that the remaining portion of the road—500 metres on the stretch from HM Road at Fekamari to Kanaimara Pt-II—will be completed by June 2025.	
			MMPPNA	<p>AEE, PWD (R), SSM informed the house that, out of 3 nos. of works, which are going on, 2 nos. of roads-</p> <p>1 ) Construction of road from Sialtari to Chamaibill Road (Sialtari to Chamaibill)</p> <p>2) Construction of road from Baghapara Bow Bazar to Teldhala Road</p> <p>will be completed by July, 2025 &amp; remaining 1 no. of road from Khopatia to Islampur will be completed after the rainy season.</p> <p>The chair instructed Dwithun Wary, ACS, Asstt. Commissioner, SSM to inspect these schemes and submit the report accordingly.</p>	Dwithun Wary, ACS, Asstt. Commissioner, SSM
			MMUPPNA (RIDF-XXIX)	<p>The Chair instructed the Assistant Executive Engineer, PWD (R), SSM, to complete the remaining 1 km stretch of the Diara to Kalapani road—where 80% of the work has already been completed—by July 2025.</p> <p>The AEE, PWD (R), SSM also requested an eviction drive at the starting point of the said road. Intimation in this regard is to be sent to the CO, Mankachar.</p> <p>Regarding the construction of the RCC bridge on the Salkata-Dhenarkuti-Phulbari road, the Chair directed Shri Dwithun Wary, ACS, Assistant Commissioner, SSM, to visit the site.</p>	Dwithun Wary, ACS, Asstt. Commissioner, SSM

3	INFRASTRUCTURE	PWD(R)	MMUPNA (RIDF-XXVIII)	Regarding upgradation of Gazarikandi to Pipulbari Road under MMUPNA for the year 2022-23,  The chair instructed AEE, PWD (R), SSM to complete the work by July, 2025.	AEE, PWD (R), SSM
			(MMPNA)	AEE,PWD(R),SSM informed the house that the work regarding the road from Hazirhat Chariali to Islampur via Gotabari, could not be completed before Dec,2025 due to rainy season & flood.  The Chair also directed that the MGNREGA work currently ongoing in Gotabari Khopati should be closed.	
4	INFRASTRUCTURE	PHED	Jal Mitra engagement	AEE, PHED, SSM highlights concerns in 4 schemes (Gotabari (New) PWSS, NAMA Dhanua PWSS, Santipur PWSS & Seboltary PWSS) in connection with Jal Mitra engagement:-  (i) Khalasi has been hired temporarily; Jal Mitra should be appointed on a permanent basis.  (ii) Due to obstacles in convening Gram Sabha, WUCs were unable to be constituted in one scheme at Shantipur.  The chair directed Dy.SP, SSM to supply security personnel while the Gram Sabha will be in session.	Dy.SP, SSM
			Functionality status of PWSS	AEE, PHED, SSM informed the house that there are total 47 nos. of partially operative schemes & 50 nos. of non-operative schemes.	

4	INFRASTRUCTURE	PHED	<p>Status of repairing and restoration estimates of RETROFITTING schemes under 15<sup>th</sup> FC Tied Grant</p>	<p>AEE, PHED, SSM informed the house that operation and maintenance of all 23 retrofitting schemes have been started. He also informs the house that contractors are committed to completing the work within this month and it will all be partially functional.</p> <p>AEE, PHED, SSM informed the house that there is a voltage issue in 2 nos. of GPs namely- Seboltary GP &amp; Baladoba GP. He also raises the voltage issue at Baladoba-Daspara PWSS, Namargaon PWSS, Kanaimara PWSS, South Manullapara PWSS &amp; Boraibari PWSS.</p> <p>The chair instructed SDE, APDCL, SSM to visit these schemes with his team and take necessary steps to resolve the issues and report to the DC, SSM accordingly within 1 week.</p>	<p>SDE, APDCL, SSM</p>
			<p>Community Sanitary Complex (CSCs)</p>	<p>AEE, PHED, SSM informed the house that a total of 58 CSCs have been handed over to user agencies (33 under PHED and 25 in coordination with P&amp;RD). To make these functional by June,2025, the chair instructed</p> <p><b>1.Ensure local ownership:-</b></p> <p>Nearby residents or communities should be encouraged to take ownership of the CSCs for their regular maintenance and upkeep.</p> <p><b>2.Maintain Cleanliness:-</b></p> <p>Immediate and sustained effortts should be made to ensure that all CSCs remain clean and hygienic at all times.</p>	<p>AEE, PHED, SSM</p>

4	INFRASTRUCTURE	PHED	Geo-tagging of IHHL	<p>Technical officer, SBM, SSM informed the house that a total of 4100 IHHLs have been geo-tagged so far.</p> <p>He also informed the house that only 58 nos. have been geo-tagged in last 2 months. The chair expressed his dissatisfaction and instructed Technical Officer, SBM to ensure at least 100 IHHLs are geo-tagged during the month of June, 2025.</p> <p>The chair instructed the Technical officer, SBM, SSM, to undertake intensive community level outreach and awareness campaigns to improve the percentage in the geo-tagging process.</p>	Technical officer, SBM, SSM
5	ECONOMIC DEVELOPMENT	Agriculture	Status of PMKISAN	<p>DAO, SSM informed the house that 110 nos. of beneficiaries have been registered under PM-KISAN (DLMC is yet to be conducted).</p> <p>The chair instructed DAO, SSM to prepare a data regarding registration under PM-KISAN from January, 2025 to Dec, 2025 and submit accordingly to the chair.</p>	DAO, SSM
			PMFBY	<p>The chair highlights the poor performance of PMFBY. DAO, SSM informed the house that as of now daily saturation achievement is 58 nos. The chair instructed DAO, SSM to complete the progress so that the target of 10,000 can be achieved in time bound manner.</p>	DAO, SSM
			Mustard cultivation & Mustard godown	<p>DAO, SSM informed the house that there are around 3000 mustard farmers in SSM district. He also informed the house that mustard is cultivated over an area of about 1000 hectares within this district.</p> <p>The chair instructed DAO, SSM to prepare and submit a proposal for the construction of a <b>Mustard godown under MGNREGA</b> to support storage facility.</p>	DAO, SSM

5	ECONOMIC DEVELOPMENT	Agriculture	PM-KUSUM beneficiaries	<p>DAO, SSM &amp; EE, Irrigation, SSM informed the house that there is a target of 133 beneficiaries for SSM district.</p> <p>EE, Irrigation, SSM further stated that the details of these beneficiaries will be uploaded on the respective portal once approval is obtained from the DLMRC.</p> <p>In this regard, the chair instructed the concerned officials to convene a DLMRC meeting within 1 week to finalize the list of beneficiaries under PM-KUSUM.</p>	<p>DAO, SSM &amp; EE, Irrigation, SSM</p>
6	ECONOMIC DEVELOPMENT	Fishery	Fisheries Entrepreneurship Development in Assam through pond Aquaculture under RIDF - XXIX for the year 2023-24	<p>DFDO, SSM informed the house that under RIDF-XXIX, Out of the six beneficiaries, a total of 6 nos. of beneficiaries have been selected in the district.</p> <ol style="list-style-type: none"> <li>1. One beneficiary has completed 100% of the work at his own cost.</li> <li>2. The remaining five beneficiaries are awaiting the tendering process to commence their respective works.</li> </ol> <p>The chair instructed DFDO, SSM to write a letter to Directorate of Fisheries, Assam in this regard with a copy to the DC, SSM.</p>	DFDO, SSM
			New Rearing Pond Construction under PMMSY, 2024-25	<p>DFDO, SSM, informed the house that a target of 6.00 hectares, covering 35 beneficiaries, has been allocated to the district under PMMSY 2024-25, for the construction of new rearing ponds.</p> <p>He further reported that 5 out of the 35 beneficiaries have successfully completed 100% of the work.</p>	
			Fin Fish Hatchery under PMMSY, 2023-24	<p>DFDO, SSM informed the house that 100% completion has been achieved for 3 nos of works under PMMSY, 2023-24:-</p> <ol style="list-style-type: none"> <li>1. 2 (two) nos. of works at Moynabandha</li> <li>2. 1 (one) no. of work at Dharakoba.</li> </ol> <p>He also stated that there are 25 millions of fish spawn production under Fin Fish Hatchery ,PMMSY, 2023-24</p>	

6	ECONOMIC DEVELOPMENT	Fishery	Livelihood support to fishers under PMMSY, 2024-25	Regarding Livelihood support to fishers under PMMSY, 2024-25, DFDO, SSM informed the house that out of total target of 300 nos. , as of now 165 have been achieved. He informed the house that remaining target will be achieved within June, 2025.	
			Shortage of Junior Engineer in Fishery Department	DFDO, SSM also informed the house that there is a shortage of Junior Engineer in the Fishery Department, which is affecting departmental operations and implementation of schemes.  The chair instructed ADC (Dev), SSM to engage one available JE from any other department preferably from the Irrigation department.	ADC (Dev), SSM
7	SOCIAL	Education	Toilets under SBM	The District Programme Engineer, SSA, SSM informed the house that 21 toilets under the Swachh Bharat Mission (SBM) have been recently sanctioned.	
8	ECONOMIC DEVELOPMENT	ASRLM	<b>Community Managed Training Centre (CMTC)</b>	DPM, ASRLM, SSM informed the house that a <b>Community Managed Training Centre (CMTC)</b> will be made functional in a rented facility within SSM district.  The CMTC is scheduled to be operational from the 1st week of July, 2025.	
			Amrit Sarovar handed over status	DPM, ASRLM, SSM informed the house that, out of 59 nos. of Amrit Sarovars:-  (i) 14 nos. are belong to co-operative societies. (ii) The fencing in 19 Amrit Sarovars are damaged and requires immediate maintenance.	

8		ASRLM	Issue of unclaimed insurance benefits	<p>DPM, ASRLM, SSM also highlighted a concern regarding the lack of claim fillings by beneficiaries under the insurance awareness campaign.</p> <p>The chair instructed JDHS, SSM to share the death reports of eligible beneficiaries with DPM, ASRLM, SSM on a regular basis so that it will facilitate timely identification of cases and ensure that eligible families receive their entitled insurance benefits.</p>	<p>JDHS, SSM</p> <p>&amp;</p> <p>DPM, ASRLM, SSM</p>
			PMFME	<p>The chair inquired with the ADCI, SSM &amp; DAO, SSM regarding the interest of existing FPOs in engaging with the food processing sector under PMFME.</p> <p>In this context, the chair further highlighted the convergence among the Agriculture, Industries &amp; Commerce and Fishery departments.</p>	
9	INFRASTRUCTURE	Industry & Commerce	PMFME	<p>ADCI, SSM informed the house that a total of 67 targets have been allocated to this district under the PMFME for the FY 2025-26.</p> <p>The chair instructed to allocate –</p> <ol style="list-style-type: none"> <li>1. 35 targets to be allocated for Agriculture sector</li> <li>2. 32 targets to be allocated for Fishery and Animal Husbandry sectors.</li> </ol> <p>The chair instructed ADCI, SSM to prepare and present a brief PowerPoint Presentation explaining the PMFME scheme to other departments including Agriculture department, to ensure clarity and effective co-ordination during implementation.</p>	ADCI, SSM


9	INFRASTRUCTURE	Industry & Commerce	PM VISHWAKAR MA	ADCI, SSM informed the house that only 5 trades have been recommended by Ministry of MSME, Govt. of India. He further informed that there is no pending application in the district level i.e., stage 2.	
			CMAAA 2.0 (Chief Minister's Atmanirbhar Asom Abhiyan)	ADCI, SSM informed the house that interview process for CMAAA 2.0 have been completed.	
10	SOCIAL	FPD & CA	NFSA-13 (Aadhaar Seeding status)	ADS, FPD&CA, SSM informed the house that 99.76% progress have been achieved in connection with Aadhaar seeding against RCs and 99.93% progress have been achieved in connection with Aadhaar seeding against beneficiary as on 27/05/2025 in respect of SSM district.	
			e-POS	ADS, FPD&CA, SSM also informed the house that 97.99% has been achieved in connection with e-POS transaction for the month of March, 2025 against the state average of 97.81%.	
			Paddy procurement KMS 2024-25 (1 <sup>st</sup> Crop)	ADS, FPD&CA, SSM also informed the house that out of total target of 500 MT, 397.40 MT have been procured as on 27/05/2025.	
11	INFRASTRUCTURE	APDCL		<p>AEE, PHED, SSM informed the house that there is a voltage issue in 2 nos. of GPs namely- Seboltary GP &amp; Baladoba GP. He also raises the voltage issue at Baladoba-Daspara PWSS, Namargaon PWSS, Kanaimara PWSS, South Manullapara PWSS &amp; Boraibari PWSS.</p> <p>The chair instructed SDE, APDCL, SSM to visit these schemes with his team and take necessary steps to resolve the issues and report to the DC, SSM accordingly within 1 week.</p>	

12	ECONOMIC DEVELOPMENT	Agriculture (Engineering)	<p>STW with solar PV pump-set under RIDF (2023-24)</p>	<p>JE, Agri (Engg.), SSM, informed the house that under the RIDF-XXX scheme, a total target of 30 Shallow Tube Wells (STWs) with Solar PV Pump Sets has been allocated to the district.</p> <p>He further reported that a total of 1,313 applications have been received in connection with this scheme.</p> <p>The chair instructed JE, Agri (Engg.), SSM to convene the DLEC meeting at the earliest for finalization of the beneficiary list.</p>	<p>JE, Agri (Engg.), SSM</p>
			<p>SPV under RIDF-XXIX(2024)</p>	<p>JE, Agri (Engg.), SSM informed the house that total target of 79 SPV under RIDF-XXIX scheme is on process with an achievement of 71.</p> <p>The chair instructed JE, Agri (Engg.), SSM to complete the remaining target by 20<sup>th</sup> June, 2025.</p>	<p>JE, Agri (Engg.), SSM</p>
			<p>SMAM (2025-26)</p>	<p>JE, Agri (Engg.), SSM informed the house that targets have been allocated under SMAM,2025-26 scheme for various component as follows:-</p> <ol style="list-style-type: none"> <li>1. VLFMB - 3 Nos.</li> <li>2. Power Tillers - 28 Nos.</li> <li>3. Thresher - 1 No.</li> <li>4. Reaper - 1 No.</li> <li>5. Tractor - 1 No.</li> <li>6. Rotavator -1 No.</li> </ol> <p>He further informed the house that a total 218 applications have been received against these 6 components.</p> <p>The chair instructed JE, Agri (Engg.), SSM to convene the DLEC meeting at the earliest for finalization of the beneficiary list.</p>	<p>JE, Agri (Engg.), SSM</p>

13	ECONOMIC DEVELOPMENT	Animal Husbandry & Veterinary	Discussion on Breeding Unit at Goshala and Promotion of Cattle & Fish Feed Production	<p>The Chair inquired with the DVO, SSM about the interest of farmers in establishing a breeding unit at the Goshala.</p> <p>DVO, SSM informed that cattle feed is largely imported into the district. To reduce dependency and ensure sustainable local supply, the Chair instructed the installation of a Cattle Feed Machinery Unit under PMFME, in collaboration with the Industries &amp; Commerce Department.</p> <p>The Chair also recommended collaboration with ASRLM for mobilizing and training beneficiaries to promote local cattle feed production.</p>	<p>DVO, SSM ADCI,SSM</p> <p>DPM,ASRLM,SSM</p>
14	INFRASTRUCTURE	Transport	Delay in Office Shifting due to server connectivity issues	<p>DDO, SSM informed the house that the office shifting process is currently on hold due to server-related issues from the BSNL side, which is delaying the relocation process.</p> <p>In response, the Chair assured that the matter will be taken up with the Commissioner, Transport Department, Government of Assam, for prompt resolution and necessary support to facilitate the office shifting process.</p>	
15	INFRASTRUCTURE	Water Resources	Update on Pro-Siltation Measures under NIDA and NABARD	<p>EE, WRD, SSM, informed the house about two pro-siltation schemes currently under implementation:</p> <p><b>1. Sukchar-Borobalu (Under NIDA):</b></p> <p>Estimated Amount: ₹300.00 Lakh Status: Ongoing (89% physical Progress achieved).</p> <p><b>2. Ambari-Dhaluamari (Under NABARD):</b></p> <p>Estimated Amount: ₹527.00 Lakh Status: Work order is currently under process.</p>	

In concluding the meeting, the Chairman requested

1. To execute the works in a speedy manner.
2. Increase the personal involvement in monitoring the execution.
3. Submit the action taken report, PPT, Annexure-(A, B, C, D) 2(two) days prior to the nextDDC meeting.

  
District Commissioner  
South Salmara Mankachar  
Hatsingimari

Memo No. TND-27/3/2024-T&D-SSM (A)

Dated Hatsingimari the 24<sup>th</sup> June/2025

Copy to:-

1. The Secretary, Co-ordination of Chief Secretary, Assam for kind appraisal of Chief Secretary.
2. The Secretary to the Govt. of Assam, Transformation & Development Department, Dispur, Ghy-06 for favour of kind information.
3. All Addl. District Commissioner, South Salmara Mankachar district for information & necessary action.
4. All Assistant Commissioners, South Salmara Mankachar district for information & necessary action.
5. All HODs, South Salmara Mankachar district for information & necessary action.
6. The District Informatics Officer (DIO), NIC, South Salmara Mankachar. He is requested to upload the minutes in the district website.
7. Office copy.

**e signed/-**

District Commissioner  
South Salmara Mankachar  
Hatsingimari.



	Fishery	PMMSY/NFDB/ 2023-24	Central Code: 3890 SLS code: AS178 PFMS code:	CSS/State					175.278	21.142	87.639	10.571	98.21	111.5151	13.9339	Nil	98.21	Nil	27.239	
10	Forest	CAMPA	NIL	others						1591440		1591440	1591440		0%	0	NA	Nil	NA	Plantation will be done during rainy season
		SOPD	NIL	others						1550000		1550000	1550000		0%	0	NA	Nil	NA	Nursery work going on
11	FPD & CA	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
12	Health Department	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
13	Handloom & Textile	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
14	Industry and Commerce	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
15	Irrigation	Kaloo FIS under AIBP 2008-09											176.41 L	2529.54 Lakh (94%)	284.05 Lakh (95%)		Yes			Headwork & Appurtenant Works are almost completed. Physical progress 95%. Ongoing works stopped due to LA problem. LA estimate has been submitted from District Commissioner to Commissioner and Secretary to the Govt of Assam, Irrigation Department. Phase-II proposal for construction of Protection Work and Canal System has been submitted under SOPD, 2022-23. Necessary approval is awaited.
		Jhanjhani FIS under AIBP 2008-09												399.37264 lakhs	228.07816 Lakh (40%)	6.3792 Lakh (10%)		Yes		Headwork already completed. Proposal for improvement of the scheme has been submitted under BADP, 2022-23.

16	Labour Welfare Department	PMSYM	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
		e-Shram	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	
17	P&RD	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
18	PHE	JJM	AS 65	CSS	0	0	0	0	113.5377	12.6153	0	0	0	0	0	0	0	Yes	0	0	No fund received in SNA accounts for payments
		SBM-G	AS 66	CSS	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
		SOPD		State	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
19	PWD(Building)	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
20	PWD (Roads)	RIDF	NIL	NIL	NIL	NIL	NIL	NIL	785.24314	0	785.24314	0	0	785.24314 (100%)	231.07978 (100%)	0.00 0.00%	785.24314	0	0		
21	Sericulture	SOPD-G by superintendent of sericulture, Hatsingimari	NIL	State	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	Rs. 3,00,025/-	NIL	NIL	NIL	Not yet submitted	NIL	NIL	
22	Skill Development	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
23	Soil Conservation	WDC-PMKSY 2.0 (State level Nodal Agency) Assam		NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
24	Sports & Youth Welfare	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
25	Transport	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL	NIL		
26	Women and child Development	NIL	NIL	NIL	NIL	15598063	NIL	15920477	NIL	37500000		26172000	19323652	NIL	13545314 (36%)	NIL	NIL	NIL	NIL	NIL	



## B. Schemes for which no funds are received by the District/ Council:

S. No.	Administrative Department	Scheme Name	Reasons	Remarks if any
1	Agriculture Engineering	NIL	NIL	
2	AGRICULTURE	RKVY	NIL	
		NFSM	NIL	
		HMNEH	NIL	
		SOIL HEALTH CARD	NIL	
3	ASRLM	NIL	NIL	
4	Animal Husbandry and Veterinary	Distribution of Maize seed among 150 nos. of selected beneficiaries	No fund is allotted	
		Artificial Insemination by Frozen Semen Straw	No fund is allotted	
5	Co-operative Societies	NIL	NIL	
6	Education	NIL	NIL	
7	Employment Exchange	NIL	NIL	
8	Power/ APDCL	NIL	NIL	
9	Fishery	NA	NA	
10	Forest	NIL	NIL	

11	FPD & CA	NIL	NIL	
12	Health Department	NIL	NIL	
13	Handloom & Textile	NIL	NIL	
14	Industry and Commerce	NIL	NIL	
15	Irrigation	Kaloo FIS under AIBP 2008-09	Demand proposal has been submitted	
		Jhanjhani FIS under AIBP 2008-09	Demand proposal has been submitted	
16	Labour Welfare Department	NA	NA	
17	P&RD	NIL	NIL	
18	PHE	NIL	NIL	
19	PWD(Building)	NIL	NIL	
20	PWD (Roads)	NIL	NIL	
21	Sericulture	NIL	NIL	
22	Skill Development	NIL	NIL	

23	Soil Conservation	South Salmara-I/2021-22(Rangapani)WDC-PMKSY-2.0		
		South Salmara-I/2021-22(Kalonadi)WDC-PMKSY-2.0		
		Kalo River Training Project at Vill-Tangoan Pt-I under RIDF-XXX DURING 2024-2025		
		Dhababil River Training Project at Vill-Dhababil under SOPD-SCSP during 2024-24		
		Land Development Project at Pahartoli at Vill-Tangaon Pt-I (Pahartoli)under RIDF-XXX during 2024-25		
		Land Devlopment Project at Borjora under SOPD-GA during 2024-24		
24	Sports & Youth Welfare	NIL	NIL	
25	Transport	NIL	NIL	
26	Women and child Development	NIL	NIL	

27	Water Resource	Pro-siltation measures to protect Kokradanga and its adjoining area from the erosion of river Brahmaputra ( under SOPD-G). Estimated Amount Rs. 199.77 Lakhs.		Demand for Fund submitted to the Govt.
		Pro-siltation measures to protect Sukchar , borobalu and its adjoining area from the erosion of river Brahmaputra Estimated Amount Rs. 300.00 Lakhs.		

Sl.No.	Admin. Deptt.	Name of Scheme	Number of Works Sanctioned in the	Progress of Current Year work / Services Categorise number of					Remarks	
				100%	75-99%	50-74%	25-49%	1-25%		Not started
1	Agriculture Engineering	NIL	NIL							
2	Agriculture	NIL	NIL							
3	ASRLM	NIL	NIL							
4	Animal Husbandry and Veterinary	Rural Backyard Sheep/Goat Ph-I	NIL							
		Training under NLM, funding pattern :- 90:10	NIL							
		Workshop on Fodder development :- 90:10	NIL							
		Rural Backyard Sheep/Goat Ph-II	NIL							
5	Co-operative Societies	NIL	NIL							
6	Education	NIL	NIL							
7	Employment Exchange	NIL	NIL							
8	Power/ APDCL	NIL	NIL							

9	Fishery (Current Year 2023-24)	PMMSY								
		Fin Fish Hatchery	3 Nos	2	1					
		New Rearing Pond	10.00 ha	5.65	0.00	1.70	1.05		1.60	
		New Pond Construction	11.50 ha	6.75	0.25	1.00	2.5		1.00	
		Inputs for fish farming	11.50 ha							
		Inputs for IFS under NEH	NIL							
		Backyard Ornamental Unit	NIL							
		PEN Culture	20 ha	20.00						
		Three wheelers with ice box	2 Nos	1					1	
		Boat & Net to fishers	4 Nos	2					2	
		Livelihood Support to Fishers	500 Nos	463					37	
10	Forest	CAMPA (25 ha AR plantation at Bansali PRF)	1			1				Plantation will be done during rainy season
		SOPD (Borkona 3 ha ABA Nursery)	1			1				Nursery work is going on

11	FPD & CA	NIL	NIL							
12	Health Department	NIL	NIL							
13	Handloom & Textile	PMWMY	10 Nos							submitted to the various bank
		PMJJBY	50 Nos							submitted to the various bank
		PMSBY	100 Nos							submitted to the various bank
14	Industry and Commerce	NIL	NIL							
15	Irrigation	NIL	NIL							
16	Labour Welfare Department	NIL	NIL							
17	P&RD	NIL	NIL							
18	PHE	NA	NIL							

19	PWD (Building)	No work allotted in this year	NIL							
		Mukhya Monrir Poki Path Nirman Aachoni (MMPPNA)	Construction of road from Baghapara Bow Bazar to Teldhala Road (Bow Bazar to Teldhala)			1				work in progress.
			Construction of road from Sialtari to Chamaibill Road (Sialtari to Chamaibill)				1			work in progress.
			Pathuria Kutirghat Road		1					work in progress.
			Construction of road from Islampur to Khopati Bazar via Paikarkandi				1			work in progress.
		Mukhya Monrir Path Nobikaran Aachoni (MMPNA)	Periodic Renewal of road from HM road to Kanaimara Pt-II road			1				work in progress

20	PWD (Roads)	RIDF-XXIX	(i) Improvement & Upgradation of (i) Diara Kalapani (Sadullabari) road under Mukhya Mantrir Unnoto Paki Path Nirman Achani under RIDF-XXIX of NABARD			1				work in progress
		RIDF-XXIX	Construction of RCC Bridge No.5/1 on Salkata Dhenarkuti Fulbari Road RIDF-XXIX of NABARD for 2023-24						1	Work in Progress
		RIDF-XXVIII	Upgradation of Gazarikandi to Pipulbari Road under Mukhya Mantrir Unnoto Pakipath Nirman Achani for the year 2022-23			1				work in progress
		RIDF-XXX	Construction of Road cum Bund from Tenganamari to Hazirhat via Khopatia Bazar to Hazirhat under MMUPPNA under RIDF-XXX of NABARD for the year 2024-25 under Mankachar LAC				1			work in progress

21	Sericulture	SOPD-G	1 NOS..		1					The Scheme will be completed by the contractor Raja Enterprise, Panjabari, Guwahati under the scheme SOPD-G through Director of Sericulture, Assam, Khanapara, Guwahati-22 .
22	Skill Development	NIL	NIL							
23	Soil Conservation	NIL	NIL							
24	Sports & Youth Welfare	NIL	NIL							
25	Transport	NIL	NIL							
		Construction of 151 No. Puberhaon Pt-II-C Model AWC RIDF-I	15		100%					

Construction of 43 No. Kuchnimara Model AWC NIDA			75-99%					
Construction of 103 No. Bengervita Model AWC NIDA				50-74%				
Construction of 108 No. Sadullabari East Model AWC NIDA				50-74%				
Construction of 177 No. Teldhala Boubazar Model AWC NIDA		100%						
Construction of 62 No. Darua Kawahagi Pt-II Model AWC NIDA				50-74%				
Construction of 139 No. Boalia Pt-II Model AEC NIDA			75-99%					
Construction of 59 No. Hatsingimari Model AWC NIDA			75-99%					
Construction of 137 No. Boraitary(A) Model AWC NIDA		100%						



27	Water Resource	Pro-siltation measures to protect Sukchar Borobalu and its adjoining area from the erosion of river Brahmaputra. Estimated Amount Rs. 300.00 Lakhs.	01 Nos.		YES (89.00%)					work in progress
		Pro-siltation measures to protect Ambari - Dhaluamari and its adjoining area from the erosion of river Brahmaputra. Estimated Amount Rs. 527.00 Lakhs.	01 Nos.						YES	work order in process.









18	PHE	Jal Jeevan Mission (JJM)	137	20	117			137	57	43	37					
		SBM-G														
		SOPD	2	2						2						
		Construction of Zillaparishad Office Building at Hatsingimari in the District of South Salmara Mankachar for the year 2019-2020.			24 Months			24 Months				52%			1st Floor Shuttering Complete. Brick procured at Site	
		Construction of Model Degree College at Tumni under South Salmara Mankachar District for the year 2019-20										32%			Contractor has been terminated as per C.E's( health and education PWD building) letter No: Tech-11/59/2022/54 Dated 9th December 2024.Balance work estimste submitted to issue new work order .	

19

PWD (B)

<p>Strengthening of existing school (IX-X) approved by the PAB, MHRD, Govt. of India under Samagra Shiksha Abhiyan for the year 2019-20 (Construction of Assam Type School Building with 5 Nos.ACR, 1 No. Laboratory, 1 No. Art/ Craft Room, Boys Toilet in public High School, South Salmara , South Salmara Mankachar District for the year 2019-20.</p>			12 months			12 months					25%		<p>Earth work in plinth Completed Column Casting completed Brick work in Wall is going on</p>
<p>Construction of Indo- Bangla Border Gate in South Salmara Mankachar District for the year 2019-20</p>			18 months			18 months					38%		<p>Column Casting is going on, Plinth Filling Completed and Staircase one side single flight Casted.</p>







